



October 16, 2023

MEMORANDUM

- TO: Jim Murdaugh, Ph.D. President
- **FROM:** Barbara Wills, Ph.D. Vice President for Administrative Services and Chief Business Officer

SUBJECT: Construction Status Report

Item Description

This item describes the status of various construction, renovation, remodeling and site improvement projects at all TCC locations for the Board of Trustees.

Overview and Background

The attached Construction Status report details the noteworthy construction and renovation projects being undertaken to support the educational mission of the College.

Past Actions by the Board

None.

Funding/ Financial Implications

All construction and renovation projects are funded prior to approval, with most being funded from capital improvement fees.

Recommended Action

Presented as an information item only.

CONSTRUCTION STATUS REPORT – AS OF OCTOBER 2023

MAIN CAMPUS (SITE 1)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	5 Year Educational Plant Survey	75%	June 2024	New Survey 3.1 Underway
N/A	Master Plan – Main Campus	95%	January 2024	Underway – DAG Architects
PJ-0426	DH Sim Lab Remodel - AP 160 Classroom	25%	TBD	GMP Pending November BOT
PJ-0417 PJ-0430 PJ-0429	CH 141,144,145 Foreign Language Labs Conversion to New Classroom	10%	TBD	Waiting on AV Proposals
PJ-0357	SM 114 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0165	SM 118 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0260	SM 129 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0360	SM 211 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0355	CH 233 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0356	CH 234 - Classroom Renovations	15%	TBD	Waiting on AV
PJ-0449	Administration Bldg#27 Lobby	15%	TBD	PO issued for GMP 9/20/2023
PJ-0379	Sidewalk Repairs, Elimination of Trip Hazards	Continuous	On-going	Repaired 1,645 Trip Hazards and Replaced 48 sections of Sidewalk
PJ-0337 PJ-0422	State DM - Elevator Door Lock Monitoring Systems Bldg#1,2,5,6,8,9, 11N,11S ,12,18, 27,30,35,39,41	30%	12/31/2023	COMPLETED: Bldg. 02 SMA, Bldg. 35 SU, Bldg. 08 AC, Bldg. 06 DH, Bldg. 27 AD See other individual building updates below
PJ-0422	Elevator Upgrades at TPP-N Bldg#11	5%	TBD	PO Issued
PJ-0422	Elevator Upgrades at TPP-S Bldg#11	5%	TBD	PO Issued
PJ-0342	Athletics – LS Interior Renovation	15%	TBD	PO issued for GMP 9/20/2023
PJ-0447	LSC – Metal Coping/Roofing	5%	TBD	Awaiting materials
PJ-0341	Athletics –Softball / Baseball Complex Improvements	10%	TBD	CM Awarded to Southern Standard Construction GMP Pending
PJ-0408	Athlete Weight Room	95%	September 2023	Flooring installed Equipment / Sliding Door installed
PJ-0428	CUP Renovation and Infrastructure/Roof	50%	TBD	Work in progress

P.J-0366 P.J-0437COP Control RCOM and ADA15%TBDCMP pending October BOT approvalP.J-0437Domestic Water Loop Additional Piping10%January 2024Obtaining Contractor Estimate/ Infrastructure repairsP.J-0421State DM - Roof Restorations Pour Buildings with One & Contiguous Roof95%September 2023Work commenced 5/8/2023P.J-0421State DM - 1SKV Electrical Underground Infrastructure15%TBDPO Issued, Submittal Review in Progress - Equipment ordered and expected by Fall 2024N/AThird EXIT Lane from Bus Loop10%TBDTo be rescheduledN/ATrack Driving Testing Course Striping10%TBDCourse being updated per FDOT requirementsN/ATrack Driving Testing Course (100%) / Repairs - Baseball, (100%) / Repairs, (100%) / Repairs - Baseba					
P.J-0437Backflow/Meter/Underground Piping10%2014 antuallyObliming Obligation Estimately pipingP.J-0421For Roof Restorations TPP 11, DH 6, AP 3, MLH 4 - Contiguous Roof95%September 2023Work commenced 5/8/2023P.J-0374State DM - 15KV Electrical Underground Infrastructure15%TBDPO Issued, Submittal Review in Progress - Equipment ordered and expected by Fail 2024N/AThird EXIT Lane from Bus Loop10%TBDTo be rescheduledN/ATruck Driving Testing Course10%TBDCourse being updated per FDOT requirementsN/ATransfer of Electrical Bldg#16 to (100%) / Repairs - Baseball, Sofbal and Lifetime Sports45%TBDEnvironmental Abatement complete: Pending LCS and TCC BOT approvalP.J-0415Annual Bieacher Inspections (100%) / Repairs - Baseball, Sofbal and Lifetime Sports20%October 2023CompleteP.J-0414Parking Garage Bldg#37 Inspection (100%) / Survey/Repairs5%TBDElevation Survey Underway Structural inspection required dientify repairs to be scheduledN/ADale Mabry Museum5%TBDSurvey in Progress, MOU to be developedP.J-0434Truck Driving Program Expansion/Grant5%TBDTemporary repair complete Awaiting permanent materialsP.J-0444Sclidg#08 Srift Repairs5%TBDTemporary repair complete Awaiting permanent materialsP.J-0445Sclidg#08 Fire Alarm Upgrades10%February 2024On order, Commencing OctoberP.J-0446<	PJ-0365	CUP Control Room and ADA Restrooms	15%	TBD	GMP pending October BOT approval
PJ-0421FPP 11, DH 6, AP 3, MLH 4 - Contiguous Roof95%September 2023Work commenced 5/8/2023PJ-0374State DM - 15KV Electrical Underground Infrastructure15%TBDPO Issued, Submittal Review in 	PJ-0437	Backflow/Meter/Underground	10%	-	-
PJ-0374State DW - ForV Electrical Underground Infrastructure15%TBDProgress - Equipment ordered and expected by Fall 2024N/AThird EXIT Lane from Bus Loop10%TBDTo be rescheduledN/ATruck Driving Testing Course10%TBDCourse being updated per FDOT requirementsN/ATransfer of Electrical Bldg#16 to Leon County School Board45%TBDEnvironmental Abatement complete; Pending LCS and TCC BOT approvalPJ-0415Annual Bleacher Inspections (100%) / Repairs - Baseball, Softball and Lifetime Sports100%September 2023CompletePJ-0414Parking Garage Bldg#37 Inspection (100%) / Survey/Repairs20%October 2023Elevation Survey Underway Structural inspection required Identify repairs to be scheduledN/ADale Mabry Museum5%TBDSurvey in Progress, MOU to be developedPJ-0434Truck Driving Program Expansion/Grant5%TBDPending environmental exemptionPJ-0435AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0446AC Bldg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0445AC Bldg#08 Third Floor Renovations/Upgrades5%Fall 2024On order, Commencing OctoberPJ-0446Solar Powered Covered Walkways15%TBDIo0% CD's expected September 2023PJ-0445Folgish Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walkways15%TBDIo0% CD's expec	PJ-0421	TPP 11, DH 6, AP 3, MLH 4 - Four Buildings with One	95%		Work commenced 5/8/2023
N/ATruck Driving Testing Course Striping10%TBDCourse being updated per FDOT requirementsN/ATransfer of Electrical Bldg#16 to Leon County School Board45%TBDEnvironmental Abatement 	PJ-0374		15%	TBD	Progress – Equipment ordered
N/AStripingI to to the imageI botomericationrequirementsN/ATransfer of Electrical Bldg#16 to Leon County School Board45%TBDEnvironmental Abatement complete; Pending LCS and TCC BOT approvalPJ-0415Annual Bleacher Inspections (100%) / Repairs – Baseball, Softball and Lifetime Sports100%September 2023Complete; Perding LCS and TCC BOT approvalPJ-0414Parking Garage Bldg#37 Inspection (100%) / Survey/Repairs20%October 2023Elevation Survey Underway Structural inspection required Identify repairs to be scheduledN/ADale Mabry Museum5%TBDBrending environmental exemptionPJ-0434Truck Driving Program Expansion/Grant5%TBDTemporary repair complete Awaiting permanent materialsPJ-0427AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0440AC Bldg#08 Fire Alarm Upgrades10%February 2024On order, Commencing OctoberPJ-0440AC Bldg#08 Third Floor System5%Fall 2024Design underway by BKJPJ-0445Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walks – EN 12015%TBDSealexterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Restrooms Renovation5%TBDUnderway <td>N/A</td> <td>Third EXIT Lane from Bus Loop</td> <td>10%</td> <td>TBD</td> <td>To be rescheduled</td>	N/A	Third EXIT Lane from Bus Loop	10%	TBD	To be rescheduled
N/ATransfer of Electrical Bidg#16 to Leon County School Board45%TBDcomplete; Pending LCS and TCC BOT approvalPJ-0415Annual Bleacher Inspections Softball and Lifetime Sports100%September 2023CompletePJ-0414Parking Garage Bidg#37 Inspection (100%) / Survey/Repairs20%October 2023Elevation Survey Underway Structural inspection required identify repairs to be scheduledN/ADale Mabry Museum5%TBDElevation Survey Underway Structural inspection required identify repairs to be scheduledN/ADale Mabry Museum5%TBDPending environmental exemptionPJ-0433Truck Driving Program Expansion/Grant5%TBDTemporary repair complete Awaiting permanent materialsPJ-0447AC Bidg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0438AC Bidg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0448AC Bidg#08 Nirir Floor Renovations/Upgrades5%TBDDesign underway by BKJPJ-0445Solar Powered Covered Walkways15%TBD2023PJ-0445Folish Bidg#01 IAQ, Moisture Walks – EN 12015%TBDSeal exterior wallsPJ-0445English Bidg#01 Restrooms Walks – EN 1205%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bidg#01 Restrooms Walks – EN 1205%TBDUnderwayPJ-0445English Bidg#01 Restrooms Walks – EN 1205%TBDU	N/A		10%	TBD	-
PJ-0415(100%) / Repairs – Baseball, Softball and Lifetime Sports100%Septement 2023CompletePJ-0414Prking Garage Bldg#37 Inspection (100%) / Survey/Repairs20%October 2023Elevation Survey Underway Structural inspection required Identify repairs to be scheduledN/ADale Mabry Museum5%TBDSurvey in Progress, MOU to be developedPJ-0434Truck Driving Program Expansion/Grant5%TBDPending environmental exemptionPJ-0437AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0438AC Bldg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0440AC Bldg#08 Voice Evacuation System10%February 2024On order, Commencing OctoberPJ-0445Renovations/Upgrades5%TBDDesign underway by BKJPJ-0446Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior15%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0445Light Pole Repairs/Replacement80%TBDUnderway	N/A		45%	TBD	complete; Pending LCS and TCC
P3-04 14Inspection (100%) / Survey/Repairs20%October 2023Structural inspection required Identify repairs to be scheduledN/ADale Mabry Museum5%TBDSurvey in Progress, MOU to be developedPJ-0434Truck Driving Program Expansion/Grant5%TBDPending environmental exemptionPJ-0427AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0428AC Bldg#08 Soffit Repairs10%February 2024Updating, Commencing OctoberPJ-0440AC Bldg#08 Noice Evacuation System10%February 2024On order, Commencing OctoberPJ-0436Solar Powered Covered15%Fall 2024Design underway by BKJPJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walks – EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Repairs5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Repairs5%TBDSeal exterior wallsPJ-0445English Bldg#01 Repairs5%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Restrooms5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Restrooms5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Restrooms5%TBDCMAR Advertising/Due 10/31/23PJ-0445English Bldg#01 Restrooms5%TBDCMAR Advertising/Due 10/31/	PJ-0415	(100%) / Repairs – Baseball,	100%		Complete
N/ADate Mably MuseumS%TBDdevelopedPJ-0434Truck Driving Program Expansion/Grant5%TBDPending environmental exemptionPJ-0427AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0428AC Bldg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0440AC Bldg#08 Voice Evacuation System10%February 2024On order, Commencing OctoberPJ-0445AC Bldg#08 Third Floor Renovations/Upgrades5%Fall 2024Design underway by BKJPJ-0446Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Walls - EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0445Light Pole Repairs/Replacement80%TBDUnderway	PJ-0414	Inspection (100%) /	20%	-	Structural inspection required
PJ-0434Expansion/Grant5%TBDexemptionPJ-0427AC Bldg#08 Soffit Repairs5%TBDTemporary repair complete Awaiting permanent materialsPJ-0384AC Bldg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0440AC Bldg#08 Voice Evacuation System10%February 2024On order, Commencing OctoberPJ-0445AC Bldg#08 Third Floor Renovations/Upgrades5%Fall 2024Design underway by BKJPJ-0436Solar Powered Covered Walkways15%TBD100% CD's expected SeptemberPJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walls – EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0445Light Pole Repairs/Replacement80%TBDUnderway	N/A	Dale Mabry Museum	5%	TBD	
PJ-0427AC Bidg#08 Solili Repairs5%TBDAwaiting permanent materialsPJ-0384AC Bldg#08 Fire Alarm Upgrades10%February 2024Updating, Commencing OctoberPJ-0440AC Bldg#08 Voice Evacuation System10%February 2024On order, Commencing OctoberPJ-0485AC Bldg#08 Third Floor Renovations/Upgrades5%Fall 2024Design underway by BKJPJ-0486Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walls - EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0445Light Pole Repairs/Replacement80%TBDUnderway	PJ-0434	6 6	5%	TBD	
PJ-0384AC Bidg#08 Fire Alarm Opgrades10%2024Opdating, Commencing OctoberPJ-0440AC Bidg#08 Voice Evacuation System10%February 2024On order, Commencing OctoberPJ-0485AC Bidg#08 Third Floor Renovations/Upgrades5%Fall 2024Design underway by BKJPJ-0486Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0436English Bidg#01 IAQ, Moisture Control & Sealing of Exterior Walls - EN 12015%TBDSeal exterior wallsPJ-0445English Bidg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0427	AC Bldg#08 Soffit Repairs	5%	TBD	
PJ-0440System10%2024Off order, Commencing OctoberPJ-0485AC Bldg#08 Third Floor Renovations/Upgrades5%Fall 2024Design underway by BKJPJ-0436Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walls - EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0384	AC Bldg#08 Fire Alarm Upgrades	10%		Updating, Commencing October
PJ-0485Renovations/Upgrades5%Pail 2024Design underway by BKJPJ-0436Solar Powered Covered Walkways15%TBD100% CD's expected September 2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walls – EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0440	-	10%	-	On order, Commencing October
PJ-0436Walkways15%IBD2023PJ-0445English Bldg#01 IAQ, Moisture Control & Sealing of Exterior Walls – EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0485	-	5%	Fall 2024	Design underway by BKJ
PJ-0445Control & Sealing of Exterior Walls - EN 12015%TBDSeal exterior wallsPJ-0445English Bldg#01 Restrooms Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0436		15%	TBD	· · ·
PJ-0445Renovation5%TBDCMAR Advertising/Due 10/31/23PJ-0390Light Pole Repairs/Replacement80%TBDUnderway	PJ-0445	Control & Sealing of Exterior	15%	TBD	Seal exterior walls
	PJ-0445		5%	TBD	CMAR Advertising/Due 10/31/23
PJ-0387 HVAC OAD Installation 95% TBD Underway	PJ-0390	Light Pole Repairs/Replacement	80%	TBD	Underway
	PJ-0387	HVAC OAD Installation	95%	TBD	Underway

PJ-0378	C-Cure Locks / NIST 800-171	5%	TBD	Underway
PJ-0446	Transformer Pat Thomas Lights	100%	September 2023	Complete
TCC PROJECT#	SUSTAINABILITY	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Hydration Stations	Continuous	On-going	Prevented 563,893 Plastic Bottles from going to landfills
N/A	Recycled Plastic Lumber/Furniture	Continuous	On-going	Prevented 2,122,000 Plastic Bags from going to landfills
N/A	CO2 Avoidance	Continuous	On-going	Prevented 28,195 lbs. of CO2 from being released into the atmosphere

GADSDEN SERVICE CENTER (SITE 2)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Master Plan	95%	January 2024	Underway – DAG Architects

FLORIDA PUBLIC SAFETY INSTITUTE (SITE 3)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Master Plan	95%	January 2024	Underway – DAG Architects
PJ-0405	State DM - Replace Chillers, Pumps and Install VFD's Bldg#4	5%	January 2024	PO Issued; Materials on order
PJ-0405	CUP Controls for Replaced Chillers, Pumps and VFD's	15%	January 2024	PO Issued
PJ-0413	Range Building Erosion Control	95%	TBD	Gravel backfill TBD
PJ-0438	Cardio Room Improvement	95%	September 2023	Door received and installed
PJ-0439	Conference Center Chiller Repairs and Upgrades	80%	TBD	Parts on order
PJ-0448	Dining Facility HVAC Renovations	90%	TBD	Outside Air Units – Repairs in Progress
PJ-0448	Dorms HVAC Renovations	80%	TBD	Outside Air Units – Repairs in Progress
PJ-0448	Dining Facility Renovations	10%	TBD	Carpet Replacement – Flooring on order
PJ-0448	Dining Facility Renovations	10%	TBD	Roof Access, Awaiting Drawings
PJ-0478	Defensive Tactics HVAC Renovations	10%	TBD	HVAC/Infrastructure Upgrades

N/A	Defensive Tactics Mezzanine Access	10%	TBD	New ladder installation
PJ-0478	Defensive Tactics Plumbing Modifications	80%	TBD	Piping repairs and cleaning, Plumbing fixture upgrades
PJ-0480	FPSI Dorm Elevator Modernization	5%	December 2023	PO Issued, Materials on order
PJ-0481	FPSI HVAC Renovations Dorm Annex Building#09	5%	TBD	Replacing heat pump
PJ-0483	FPSI Dorm Annex Windows	5%	TBD	Obtaining quotes
PJ-0484	FPSI Bridge and Sidewalks	5%	TBD	Obtaining quotes

CENTER FOR INNOVATION (SITE 4)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Master Plan	95%	January 2024	Underway – DAG Architects
PJ-0423	State DM - CFI Exterior Envelope (Walls & Windows)	10%	TBD	GMP to November BOT
PJ-0424	State DM - CFI Exterior Staircases	10%	TBD	GMP to November BOT
N/A	CFI – Lower Level Improvements	5%	TBD	Contractor Reviewing existing modular cubicles
N/A	CFI – 3 rd Floor Renovation	5%	TBD	Awaiting Design

GHAZVINI CENTER FOR HEALTHCARE EDUCATION (SITE 5)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	Master Plan	95%	January 2024	Underway – DAG Architects
N/A	Install Walkway to TMH Lower Parking Area	5%	TBD	Obtain MOU with TMH

WAKULLA ENVIRONMENTAL INSTITUTE (SITE 6)

TCC PROJECT#	TASK / PROJECT NAME	%COMPLETE	DUE DATE	NOTES / STATUS
N/A	WEI Master Plan	95%	January 2024	Underway – DAG Architects
PJ-0340	Infrastructure	10%	TBD	In progress
PJ-0353	Irrigation Well	10%	TBD	In progress

FOUNDATION CLASSROOM RENOVATION SUMMARY

TCC PROJECT#	RENOVATED CLASSROOM	COST TO DATE
PJ-0357	SM 114 - Classroom Renovations	\$ 21,744.29
PJ-0165	SM 118 - Classroom Renovations	\$ 42,419.96
PJ-0360	SM 211 - Classroom Renovations	\$ 27,774.36
PJ-0355	CH 233 - Classroom Renovations	\$ 19,166.32
PJ-0356	CH 234 - Classroom Renovations	\$ 19,151.32